ID	Project Name	Project Start	Project Finish	Duration	Half 1, 2015		Half 2, 2015	Half 1, 2			alf 2, 2016	alf 2, 2016 J A S O N I
1	High School #6 - Design & Construction Schedule	Tue 7/10/18	Thu 6/30/22	1038 days	J F M	A IVI J	J A S (D N D J F	IVI A IVI	1 1	A 5	ASUNI
2	<u> </u>	Tue 7/10/18	Tue 1/8/19	131 days								
3		Tue 7/10/18	Tue 7/10/18	0 days								
4	Board Approval of Arch., Geotech. & Mat'l Test Contracts	Tue 7/10/18	Tue 7/10/18	0 days								
5	Architect Kick Off Meeting		Wed 7/11/18	0 days								
6	Schematic Design	Wed 7/11/18		65 days								
7	Schematic Design Production	Thu 7/12/18	Mon 10/8/18	63 days	-							
8	Board Approval of Construction Manager At Risk	Tue 9/11/18	Tue 9/11/18	0 days								
9	Board Schematic Design Update	Tue 9/18/18	Tue 9/18/18	0 days								
10	Board Workshop Approval - Schematic Design	Tue 9/18/18	Tue 9/18/18	0 days								
11	Board Approval - Schematic Design	Tue 10/9/18	Tue 10/9/18	0 days								
12	Design Development	Wed 10/9/18		63 days								
13	DD Production	Wed 10/10/18		63 days								
14	Construction Documents - Site Package		Fri 7/19/19	-	-							
15	CD Production			140 days								
		Mon 1/7/19	Fri 7/19/19	140 days	-							
16	Issue Site Construction Documents	Fri 7/19/19	Fri 7/19/19	0 days								
17	City Review & Permitting - Site Package	Mon 7/22/19		90 days								
18	City Plan Review - Site Package	Mon 7/22/19		90 days								
19	Site Package Permit Issuance		Fri 11/22/19	0 days								
20	Establish Guaranteed Maximum Price (GMP) - Site		Tue 9/10/19	37 days								
21	Proposal Period		Fri 8/16/19	20 days								
22	Pre-Proposal Meeting	Thu 8/1/19	Thu 8/1/19	0 days								
3	Receive Proposals	Fri 8/16/19	Fri 8/16/19	0 days								
1	GMP Contract Preparation	Mon 8/19/19	Mon 9/9/19	16 days								
5	Board Approval - GMP - Site	Tue 9/10/19	Tue 9/10/19	0 days								
	Construction Documents - Building Package	Mon 1/7/19	Fri 9/20/19	185 days								
7	CD Production	Mon 1/7/19	Fri 9/20/19	185 days								
3	Issue Building Construction Documents	Fri 9/20/19	Fri 9/20/19	0 days								
9	City Review & Permitting - Building Package	Fri 9/20/19	Fri 3/20/20	131 days								
80	City Plan Review - Building Package	Fri 9/20/19	Fri 3/20/20	131 days								
31	Building Package Permit Issuance	Fri 3/20/20	Fri 3/20/20	0 days								
32	Establish Guaranteed Maximum Price (GMP) - Building Packag			76 days								
33	Proposal Period	Mon 9/23/19		45 days	-							
34	· · · · · · · · · · · · · · · · · · ·	Thu 10/3/19	Thu 10/3/19	0 days								
35	·	Fri 11/22/19		0 days								
36	GMP Contract Preparation			-								
37		Tue 1/7/20		0 days								
38	Construction	Wed 11/13/19		687 days								
39	Construction - Site Package	Wed 11/13/19		93 days								
40	Construction - Building Package	Mon 3/23/20		594 days								
41	Substantial Completion	Thu 6/30/22	Thu 6/30/22	0 days								

