

## Cloud Construction

## Clifton Park/Bellaire ES Consolidation

Monthly Progress Report - August 2020



Site: Retaining wall on Lydia Drive.



Exterior: Area 4, rear entry storefronts being installed.



Interior: Wall tile in stairwells has begun.



Interior: 1st floor walls texture and paint has begun.

### This Month's Major Activities:

- Site: Begun sidewalks around perimeter.
- Area 2 & 3: Texture and paint hallway & classrooms walls
- Area 5 & 6: Sheetrock both sides hallway & classrooms
- Stairwell wall tile has begun
- Roof is dried in.

### Next Month's Major Activities:

- Complete sidewalks and topsoil.
- Start up HVAC in classrooms
- Begin ceramic tile in hallways
- Casework scheduled for delivery mid-September.
- Continue texture and paint to 2nd floor.

Design Percent Complete - 100%

Construction Percent Complete - 65%